

TRACKING IMPLEMENTATION TABLE of TORONTO'S 2016-2025 TEN-YEAR BIKE PLAN

Bike lane/cycle tracks – 2016 and 2017 projects (updated to September 20, 2017)

Feedback on omissions, errors, additions welcome at albert@koehl.ca

Street	2016 projects -- details (highlighting indicates 'not in place'). Includes projects proposed prior to Ten-Year Plan. For a map of city cycling infrastructure see: http://map.toronto.ca/maps/map.jsp?app=OpenData	Centreline length	In place?
Bayview Ave.	Pottery Rd. to Moore Ave.	1.3 km	NO
Bayview Ave	Rosedale Valley Rd to Pottery Rd (bi-directional bike lane although marked as major multi-use trail)	2.4 km	YES
Bloor St. W. Pilot	Shaw St. to Avenue Rd. (though not shown on city open data map)	2.5 km	YES
Carlaw Ave.	Riverdale Ave. to Gerrard St. E.	0.2 km	NO
Chatham Ave.		0.6 km	NO
Corley Ave.	Woodbine Ave. to Waverley Rd.	0.3 km	NO
Denison Ave./Bellevue Ave.	Queen St. W. to College St.	1.1 km	NO
Dowling Ave.	Queen St. W. to bridge over Gardiner	0.55 km	NO
Ellis Ave.	The Queensway to Waterfront Trail	0.2 km	NO
Lake Shore Blvd. W.	Norris Cres. to First St.	1.4 km	NO
Norway Ave.	Woodbine Ave. to Lee Ave.	0.8 km	NO - sharrows
O'Connor Dr. Bridge ...	Woodbine Ave. to St. Clair Ave. E. ("edge lines" only)	0.8 km	NO
Rathburn Rd.	The East Mall to Centennial Park Blvd. (see 2017)	1.3 km	NO
Waterfront Dr.	Palace Pier Ct. to Marine Parade Dr.	0.2 km	YES
Waterloo Ave./Gladstone Ave.	Florence St. to Argyle St.	0.3 km	YES
Willowdale	Sheppard Ave. E. to Steeles Ave. E.	4.2 km	NO
Woodbine Ave.	O'Connor Dr. to Danforth Ave. (see 2017)	1.7 km	NO
Woodbine Ave.	Kingston Rd. to Queen St. E. (see 2017)	0.7 km	NO
Wollesley	Augusta to Denison	0.84	NO
Total 2016		5.4 km	

TRACKING IMPLEMENTATION TABLE of TORONTO'S 2016-2025 TEN-YEAR BIKE PLAN

Bike lane/cycle tracks – 2016 and 2017 projects (updated to September 20, 2017)

Feedback on omissions, errors, additions welcome at albert@koehl.ca

Street	2017 projects -- details (highlighting indicates 'not in place'). For a list of these projects see: http://www.toronto.ca/legdocs/mmis/2016/cc/bgrd/backgroundfile-93972.pdf	Length	In place?
Bloor St. W.	Church to Sherbourne	0.5	NO
Bloor St. W.	Roncesvalles to Lansdowne	0.8	NO
Corley Ave	Woodbine Ave. to Waverley Rd.	0.15 km	NO
Gerrard St. E.	Main to Clonmore		NO
Mt. Pleasant Ave.	St. Clair to Beltline and Yonge to Mt. Pleasant. No, except for short stretch on St Clair from Avoca to Inglewood, according to city map.	0.2 km	NO/yes
Lansdowne Ave.	Queen St W to Dundas St W	0.1 km	YES
Parliament St.	Bloor to Wellesley	0.4 km	NO
St Clair Ave. E	O'Connor to Victoria Park	1.4 km	NO
Rathburn Rd.	The East Mall to Centennial Park (2016 project) (line markings in place as of mid-September 2017)	1.3 km	YES
Renforth Ave.	Rathburn to Eglinton (with gap just south of Eglinton)	1.8 km	YES
Woodbine Ave.	Queen St. to Lakeshore Blvd.	0.3 km	NO
Woodbine Ave.	Queen to O'Connor (gap north of Queen St.) (2016)	3.6 km	YES
Yonge St.	Front to Queen's Quay	0.6 km	YES
Total 2017		7.6 km	

2017	Proposed 'quiet street routes'		
Flemingdon Park - Thorncliffe Park Neighbourhood Connections	Various facilities proposed		NO
Oakwood Village Neighbourhood Connections	QS		?
Weston Neighbourhood Connections	QS		NO
Sumach (Shuter to	Quiet Streets route		NO

TRACKING IMPLEMENTATION TABLE of TORONTO'S 2016-2025 TEN-YEAR BIKE PLAN

Bike lane/cycle tracks – 2016 and 2017 projects (updated to September 20, 2017)

Feedback on omissions, errors, additions welcome at albert@koehl.ca

Wellesley)			
Palmerston - (Queen to Dupont)	Quiet Streets		?
Dowling - (Waterfront Trail to Queen) – 2016 project footbridge	Still not in place as of Sept 2017; this is a fairly quiet street, especially the wide section leading to the Gardiner pedestrian – may have been downgraded since 2016 to Quiet Residential Street		NO
Junction Neighbourhood Connections	QS		NO
Wychwood Park Neighbourhood Connections	QS		NO
Downsview Neighbourhood Connections	QS		?
Lambton Baby Point Neighbourhood Connections	QS		?
Riverdale - Greenwood Neighbourhood Connections	QS		?

Street	Upgrades – 2017	Km	Status
Gerrard St. E.	Yonge St. to Parliament St	2.6 lane km	YES
River St.	King St. E. to Gerrard St. E	1.6 lane km	YES
Shuter St.	Yonge St. to River St.	3.8 lane km	YES
Simcoe St.	Front St. to Queens	1.2 lane km	YES

TRACKING IMPLEMENTATION TABLE of TORONTO'S 2016-2025 TEN-YEAR BIKE PLAN

Bike lane/cycle tracks – 2016 and 2017 projects (updated to September 20, 2017)

Feedback on omissions, errors, additions welcome at albert@koehl.ca

	Quay W		
Totals		9.2	4.6km

TRAILS

Location		Distance	IN PLACE?
Martin Goodman Trail	Waterfront Toronto is filling in a gap on Martin Goodman near Dan Leckie		NO. Opening soon, acc to RMcF.
Duncan trail extension project	Leslie and Steeles is under construction, opening this winter. This one was delayed from a few years ago. Bikeway projects show up in different lists. The dept, govt level or agency that has the lead on the project puts it on their own list. There are many lists. Clay McFayden.		?
Leslie St	Lakeshore to Tommy Thompson Park	?	? YES