

Year Scheduled	Street	Projects Installed in 2016	Centreline Length (km)	Date Installed	Type
2016	Bayview Ave.	Pottery Rd. to Moore Ave. (buffered paved shoulders from Pottery to Nesbitt on both sides and east side from Nesbitt to Moore; guardrail protected sidewalk installed on west side from Nesbitt to Moore)	1.30	October 2016	Misc
2016	Bayview Ave.	Rosedale Valley Rd to Pottery Rd (bi-directional bike lane although marked as major multi-use trail)	2.40	September 2016	Boulevard Trail
2016	Bloor St. W.	Shaw St. to Avenue Rd. (Officially this is a cycle track, though parts of it are demarcated by a painted line only, made permanent in November 2017)	2.40	August 2016	Cycle Track
2016	O'Connor Dr. Bridge	Woodbine Ave. to St. Clair Ave. E. ("edge lines" only)	0.80	September 2016	Misc
2016	Waterfront Dr.	Palace Pier Ct. to Marine Parade Dr.	0.20	Date?	Contraflow
N/A	Lansdowne Ave.	Dupont St. to Lappin Ave. (missed from Decebmer 2017 tracking)	0.20	August 2016 (?)	Bike Lane
Total 2016			7.30		7.30

Subtotals

0.00 Off Road Trail
2.40 Boulevard Trail
2.40 Cycle Track
0.20 Bike Lane
0.20 Contraflow
2.10 Misc

Year Scheduled	Street	Projects Installed in 2017	Centreline Length (km)	Date Installed	Type
2016	Denison Ave./Bellevue Ave.	Queen St. W. to College St.	1.10	October 2017	Contraflow
2016	Lakeshore Blvd W.	Norris Cres. to First St. (deferred from 2016 due to water main and TTC track work, currently completed except for two streetcar stops at Symons St. And Norris Cres.)	1.40	December 2017	Cycle Track
2016	Rathburn Rd.	The East Mall to Centennial Park (line markings in place as of mid-September 2017)	1.30	September 2017	Bike Lane
2016	Woodbine Ave.	Queen to O'Connor (gap from Dixon Ave. to Queen St.)	3.60	September 2017	Cycle Track
2016	Waterloo Ave./Gladstone Ave.	Florence St. to Argyle St.	0.30	August 2017	Contraflow
2017	Davenport Rd.	Spadina to Madison (100 metres eastbound only)	0.05	September 2017	Bike Lane
2017	Renforth Ave.	Rathburn to Eglinton (with gap just south of Eglinton; Eglinton to Bloor previously installed) https://twitter.com/416cyclestyle/status/907252995276132352	1.80	September 2017	Bike Lane
Per Plan	St. Clair Ave. E	Avoca to Inglewood (Plan called for Yonge to Mt. Pleasant)	0.20	Date?	Bike Lane

N/A	Lakeshore Blvd W	Between Tip Top Tailors and Strachan Newfoundland. (reported to us by Melissa Goldstein in Sept 2017) This is a bi-directional bike lane (or multi-use trail) that runs parallel to the Waterfront Trail.	0.70	September 2017	Boulevard Trail
N/A	Tommy Thompson Park	Access from Marina Entrance https://twitter.com/seankillackey/status/890266575005257731	0.70	July 2017	Off Road Trail
N/A	Trillium Park	William G Davis Trail (not part of bike plan) http://ontarioplac.com/en/park-trail/	1.30	June 2017	Off Road Trail
Total 2017			12.45		19.75
Excluding Off Road Trails			10.45		17.75

Subtotals

2.00 Off Road Trail	2.00
0.70 Boulevard Trail	3.10
5.00 Cycle Track	7.40
3.35 Bike Lane	3.55
1.40 Contraflow	1.60
0.00 Misc	2.10

Year Scheduled	Street	2018 Work Plan	Centreline Length (km)	Status	Type
2018	Flemingdon Park - Thorncliffe Park Neighbourhood Connections (see below)				
	Gateway Blvd.	76 Don Mills Rd. to 751 Don Mills Rd. (Eastern Crescent) - https://www.toronto.ca/wp-content/uploads/2018/07/8fbb-2018-BFT-Constructionnotice-v3.pdf	1.10	August 2018 (as per Geoff Kettel)	Bike Lane
	Grenoble Dr.	55 Gateway Blvd. to 7627 Gateway Blvd. (Eastern Crescent)	1.30	August 2018	Bike Lane
	Deauville Ln.	Grenoble Dr. to St. Dennis Dr.	0.20	August 2018	Bike Lane
2018	Dufferin St.	Waterloo Ave. to Florence Ave.	0.05	September 2018	Cycle Track
2018-2019	York University & Downsview Neighbourhood Connections (see below)				
	Shoreham Dr.	The Pond Rd. to Black Creek Bridge - https://www.toronto.ca/wp-content/uploads/2018/08/9575-York-U-Downsview-Shoreham-Construction-Notice-Aug2018-FINAL.pdf	0.45	August 2018 (as per Danielle Griscti)	Cycle Track
N/A	Eglinton Ave. W	Renforth Dr. To Spectrum Way (part of Mississauga Transitway)	2.50	Winter/Spring 2018	Boulevard Trail
N/A	Strachan Ave.	Adelaide St. to King St. W. (southbound only - 150 m)	0.08	August 2018	Bike Lane
N/A	Harbour St.	Simcoe St. To Bay St. - http://www.toronto.ca/simcoe-ramp	0.50	Substantially completed as of September 2018, but not officially open	Cycle Track

2018	Etobicoke Creek North Trail	Eglinton Ave. West to Centennial Park - https://www.toronto.ca/community-people/get-involved/public-consultations/infrastructure-projects/etobicoke-creek-north-trail/ - https://lisastokes66.wordpress.com/2018/09/03/etobicoke-creek-trail-mid-way-dixie-to-lake-ontario/	1.10	August 2018 including ramp to Eglinton (as per Lisa Stokes' recent blog post on Etobicoke Creek)	Off Road Trail
N/A	Chorley Park Switchback Trail	Chorley Park to Evergreen Brickworks - https://twitter.com/rudydotca/status/1032709932997476353	0.45	August 2018 (as per Michael Black)	Off Road Trail
2016	Corley Ave.	Woodbine Ave. to Waverley Rd. - https://www.toronto.ca/community-people/get-involved/public-consultations/infrastructure-projects/woodbine-bike-lanes/	0.30	Expected Fall 2018 per last City update	Contraflow
2016	Chatham Ave.	Jones Ave. To Greenwood Ave. http://app.toronto.ca/tmmis/viewAgendaItemHistory.do?item=2018.PW30.6	0.60	Expected to be installed mid to late September 2018 (as per Michael Holloway)	Contraflow
2018	Flemingdon Park - Thorncliffe Park Neighbourhood Connections (see below)				
	Thorncliffe Park Dr.	28 Overlea Blvd. to 65 Overlea Blvd. (Southern Crescent) - https://www.toronto.ca/wp-content/uploads/2018/08/960c-2018-BFT-installation-notice-Thorncliffe_Final.pdf	1.40	Construction scheduled September 4 - 14, 2018 (confirmed by Geoff Kettel)	Bike Lane
2018	Unwin Ave.	Outer Harbour Marina Entrance to Leslie St. (Martin Goodman Trail connection) - https://www.toronto.ca/community-people/get-involved/public-consultations/infrastructure-projects/unwin-connection-martin-goodman-trail/	0.80	Under construction per the City's website	Boulevard Trail
2018	Eglinton Ave. W	Spectrum Way to Etobicoke Creek Trail	0.25	Fall 2018 or early 2019 per e-mail from city staff	Boulevard Trail
2018-2019	Eglinton Ave. W	Jane St. to Weston Rd. (connect with future Eglinton Connects)	0.80	No update	Boulevard Trail
2018	Bay St.	Front St. to Lake Shore Blvd. (part of draft work list but not presented at City Council)	0.35	No update	Bike Lane
2018-2019	York University & Downsview Neighbourhood Connections (see below)				
	Shoreham Dr.	Black Creek Bridge to Jane St.	0.40	Pending sewer works	Cycle Track
	Evelyn Wiggins Dr.	Assiniboine Rd. to Murray Ross Pkwy.	0.40	No update	Bike Lane
	Doverhouse Ave.	Keele St. to Sentinel Rd.	0.45	No update	Bike Lane
	Sentinel Rd.	Doverhouse Ave. to Sheppard Ave. W	0.55	No update	Bike Lane
	Sheppard Ave. W	Sentinel Rd. to Sunfield Rd.	0.05	No update	Cycle Track

Total Completed as of September 11, 2018 (Highlighted in Green)	7.73	27.48
Excluding Off Road Trails	6.18	23.93
<i>Forecasted for December 31, 2018 (subject to change)</i>	14.08	33.83
<i>Excluding Off Road Trails</i>	12.53	30.28

Subtotals

1.55 Off Road Trail	3.55
2.50 Boulevard Trail	5.60
1.00 Cycle Track	8.40
2.68 Bike Lane	6.23
0.00 Contraflow	1.60
0.00 Misc	2.10

Year Scheduled	Street	2018 Work Plan - Deferred	Centreline Length (km)	Status	Type
2018-2020	Bloor St. W.	Six Points (Carysfort Rd. to Jopling Ave.) - http://www.toronto.ca/sixpoints	0.90	Under construction - To be completed in 2020	Cycle Track
2018-2020	Dundas St. W.	Six Points (Dunbloor Ave. to Paulart Dr.)	1.80	Under construction - To be completed in 2020	Cycle Track
2018	Port Union Road	Sheppard Ave. to Waterfront Trail - https://www.thestar.com/news/gta/2018/08/09/scarborough-residents-say-theyre-frustrated-by-delays-to-plan-to-widen-port-union-rd.html	2.60	Deferred to 2019	Bike Lane
N/A	Sumach St.	King to Queen (extension of Cherry) - https://www.toronto.ca/legdocs/mmis/2016/pw/bgrd/backgroundfile-91682.pdf	0.15	Approvals in place & public meeting in November per Arthur Klimowicz. Installation not likely until 2019.	Contraflow
N/A	Sumach St.	Queen to Wellesley (?) - https://twitter.com/cybershaz/status/1034585265745088512	1.50	Public meeting in November per Arthur Klimowicz. Parts of Sumach may be moved to Sackville, but installation not likely until 2019.	Contraflow
Total Deferred			5.30		32.78
Excluding Off Road Trails			5.30		29.23

Year Scheduled	Street	Bike lane upgrades – Do not count	Centreline Length (km)	In place?
2016	Gerrard St. E.	Yonge St. to Parliament St	1.30	YES
2016	River St.	King St. E. to Gerrard St. E	0.80	YES
2016	Shuter St.	Yonge St. to River St.	1.90	YES
2016	Simcoe St.	Front St. to Queens Quay W	0.60	YES
2019	Bloor St. W	Bathurst St. to Avenue Rd.	1.40	NO
Totals			6.00	

NOTES

1. Link to 2016 Cycling Projects <https://www.toronto.ca/legdocs/mmis/2015/pw/bgrd/backgroundfile-83532.pdf>
2. Link to 2017 Cycling Projects <https://www.toronto.ca/legdocs/mmis/2017/pw/bgrd/backgroundfile-103200.pdf>
3. Link to Bike Plan Implementation <https://www.toronto.ca/legdocs/mmis/2016/cc/bgrd/backgroundfile-93972.pdf>
4. City of Toronto Map <http://map.toronto.ca/maps/map.jsp?app=OpenData>
5. Draft 2018 Cycling Project List http://dandyhorsemagazine.com/wp-content/uploads/2018/01/2018-List-of-Planned-Cycling-Projects_Jan2018-1.pdf