

2016 - 2025 Toronto Bike Plan Tracking

Prepared by Albert Koehl (Bells on Bloor) and Robert Zaichkowski (Board Member, Cycle Toronto)

Last Updated: 12-Jan-19

Year Scheduled	Street	Projects Installed in 2016	Centreline Length (km)	Date Installed	Type
2016	Bayview Ave. (*)	Pottery Rd. to Moore Ave. (buffered paved shoulders from Pottery to Nesbitt on both sides and east side from Nesbitt to Moore; guardrail protected sidewalk installed on west side from Nesbitt to Moore)	1.30	October 2016	Misc
2016	Bayview Ave.	Rosedale Valley Rd to Pottery Rd (bi-directional bike lane although marked as major multi-use trail)	2.40	September 2016	Boulevard Path
2016	Bloor St. W.	Shaw St. to Avenue Rd. (Officially this is a cycle track, though parts of it are demarcated by a painted line only, made permanent in November 2017)	2.40	August 2016	Cycle Track
2016	O'Connor Dr. Bridge	Woodbine Ave. to St. Clair Ave. E. ("edge lines" only)	0.80	September 2016	Misc
2016	Waterfront Dr.	Palace Pier Ct. to Marine Parade Dr.	0.20	(?)	Contraflow
N/A	Lansdowne Ave.	Dupont St. to Lappin Ave.	0.20	August 2016 (?)	Bike Lane
Total New Bikeways in 2016 (on-street and recreational)			7.30		7.30
Total New On-Street Infrastructure in 2016 (bike lanes, cycle tracks, contraflow, boulevard paths)			7.30		7.30

<u>2016 Subtotals</u>	<u>Cumulative</u>
0.00 Off Road Trail	0.00
2.40 Boulevard Path	2.40
2.40 Cycle Track	2.40
0.20 Bike Lane	0.20
0.20 Contraflow	0.20
2.10 Misc	2.10

Year Scheduled	Street	Projects Installed in 2017	Centreline Length (km)	Date Installed	Type
2016	Denison Ave./Bellevue Ave.	Queen St. W. to College St.	1.10	October 2017	Contraflow
2016	Lakeshore Blvd W.	Norris Cres. to First St. (deferred from 2016 due to water main and TTC track work)	1.40	December 2017	Cycle Track
2016	Woodbine Ave.	Queen to O'Connor (gap from Dixon Ave. to Queen St.)	3.60	September 2017	Cycle Track
2016	Waterloo Ave./Gladstone Ave.	Florence St. to Argyle St.	0.30	August 2017	Contraflow
2017	Davenport Rd.	Spadina to Madison (100 metres eastbound only)	0.05	September 2017	Bike Lane

2017	Renforth Ave.	Rathburn to Eglinton (with gap just south of Eglinton; Rathburn to Bloor previously installed)	1.80	September 2017	Bike Lane
N/A	Lakeshore Blvd W	Between Tip Top Tailors and Newfoundland. This is a bi-directional bike lane (or multi-use trail) that runs parallel to the Waterfront Trail.	0.70	September 2017	Boulevard Path
N/A	Tommy Thompson Park	Access from Marina Entrance	0.70	July 2017	Off Road Trail
N/A	Trillium Park	William G Davis Trail (not part of bike plan)	1.30	June 2017	Off Road Trail
Total New Bikeways in 2017 (on-street and recreational)			10.95		18.25
Total New On-Street Infrastructure in 2017 (bike lanes, cycle tracks, contraflow, boulevard paths)			8.95		16.25

<u>2017 Subtotals</u>	<u>Cumulative</u>
2.00 Off Road Trail	2.00
0.70 Boulevard Path	3.10
5.00 Cycle Track	7.40
1.85 Bike Lane	2.05
1.40 Contraflow	1.60
0.00 Misc	2.10

Year Scheduled	Street	Projects Installed in 2018	Centreline Length (km)	Status	Type
2016	Chatham Ave.	Jones Ave. To Greenwood Ave.	0.60	September 2018	Contraflow
2018	Flemingdon Park - Thorncliffe Park	Neighbourhood Connections (see below)			
	Gateway Blvd.	76 Don Mills Rd. to 751 Don Mills Rd. (Eastern Crescent)	1.10	August 2018	Bike Lane
	Grenoble Dr.	55 Gateway Blvd. to 7627 Gateway Blvd. (Eastern Crescent)	1.30	August 2018	Bike Lane
	Deauville Ln.	Grenoble Dr. to St. Dennis Dr.	0.20	August 2018	Bike Lane
	Thorncliffe Park Dr.	28 Overlea Blvd. to 65 Overlea Blvd. (Southern Crescent)	1.40	September 2018	Bike Lane
2018	Dufferin St.	Waterloo Ave. to Florence Ave.	0.05	September 2018	Cycle Track
2018-2019	York University & Downsview	Neighbourhood Connections (see below)			
	Shoreham Dr.	The Pond Rd. to Black Creek Bridge	0.45	August 2018	Cycle Track
	Dovehouse Ave.	Keele St. to Sentinel Rd. (eastbound only for 450 m and sharrows for westbound cyclists)	0.23	November 2018	Bike Lane
N/A	Eglinton Ave. W	Renforth Dr. To Spectrum Way (part of Mississauga Transitway)	2.50	Winter/Spring 2018	Boulevard Path
N/A	Strachan Ave.	Adelaide St. to King St. W. (southbound only - 150 m)	0.08	August 2018	Bike Lane
N/A	Harbour St.	Rees St. To Bay St. (part of Lake Shore Blvd. west of Simcoe St.)	0.80	September 2018	Cycle Track
2018	Etobicoke Creek North Trail	Eglinton Ave. West to Centennial Park (including ramp to Eglinton)	1.10	August 2018	Off Road Trail

N/A	Chorley Park Switchback Trail	Chorley Park to Evergreen Brickworks	0.45	August 2018	Off Road Trail
Total New Bikeways in 2018 (on-street and recreational)			10.25		28.50
Total New On-Street Infrastructure in 2018 (bike lanes, cycle tracks, contraflow, boulevard paths)			8.70		24.95

2018 Subtotals	Cumulative
1.55 Off Road Trail	3.55
2.50 Boulevard Path	5.60
1.30 Cycle Track	8.70
4.30 Bike Lane	6.35
0.60 Contraflow	2.20
0.00 Misc	2.10

Summary By Year (in centreline kilometres)

Year	New Installations (On-Street & Recreational)	On-Street Only
2016	7.30	7.30
2017	10.95	8.95
2018	10.25	8.70
Total	28.50	24.95

NOTES

1. Link to 2016 Cycling Projects <https://www.toronto.ca/legdocs/mmis/2015/pw/bgrd/backgroundfile-83532.pdf>
2. Link to 2017 Cycling Projects <https://www.toronto.ca/legdocs/mmis/2017/pw/bgrd/backgroundfile-103200.pdf>
3. Draft 2018 Cycling Project List http://dandyhorsemagazine.com/wp-content/uploads/2018/01/2018-List-of-Planned-Cycling-Projects_Jan2018-1.pdf
4. Link to Bike Plan Implementation <https://www.toronto.ca/legdocs/mmis/2016/cc/bgrd/backgroundfile-93972.pdf>
5. Map of On-Street Bike Plan Progress https://drive.google.com/open?id=1zLzb29qKunoEVoGfq_r62u1JVCxUVKQk&usp=sharing
6. Questions or updates regarding the bike plan tracking should be sent to albert@koehl.ca and robert.zaichkowski@yahoo.ca.

Year Scheduled	Street	2018 Work Plan - Deferred	Centreline Length (km)	Status	Type
2018	Bay St.	Front St. to Lake Shore Blvd. (part of draft work list but not presented at City Council)	0.35	Deferred to 2019	Bike Lane
2018-2020	Bloor St. W.	Six Points (Carysfort Rd. to Jopling Ave.)	0.90	Under construction - To be completed in 2020	Cycle Track
2016	Corley Ave.	Woodbine Ave. to Waverley Rd.	0.30	Deferred to 2019	Contraflow
2018-2020	Dundas St. W.	Six Points (Dunbloor Ave. to Paulart Dr.)	1.80	Under construction - To be completed in 2020	Cycle Track
2018-2019	East Don Trail Phase 1	Taylor Massey Creek to Gatineau Hydro Corridor (Bermondsey Rd)	3.10	Construction started in Fall 2018 - To be completed in December 2019	Off Road Trail
2018-2019	East Don Trail Phase 2	Wynford Heights to Wigmore Park	1.40	Construction started in Fall 2018 - To be completed in December 2019	Off Road Trail
2018	Eglinton Ave. W	Spectrum Way to Etobicoke Creek Trail	0.25	Deferred to 2019	Boulevard Path
2018-2019	Eglinton Ave. W	Jane St. to Weston Rd. (connect with future Eglinton Connects)	0.80	100% design by end of 2018 - contingent on hydro pole relocation	Boulevard Path
2018	Port Union Road	Sheppard Ave. to Waterfront Trail	2.60	Deferred to 2019	Bike Lane
2016	Rathburn Rd.	The East Mall to Centennial Park	1.30	N/A	Bike Lane
N/A	Sumach St.	King to Queen (extension of Cherry)	0.15	Approvals in place & public meeting in November (?). Installation deferred to 2019.	Contraflow
N/A	Sumach St.	Queen to Wellesley	1.50	Public meeting in November (?). Parts of Sumach may be moved to Sackville, but installation deferred to 2019.	Contraflow

2018	Unwin Ave.	Outer Harbour Marina Entrance to Leslie St. (Martin Goodman Trail connection)	0.80	Under construction - Deferred to 2019	Boulevard Path
2018-2019	York University & Downsview Neighbourhood Connections (see below)				
	Shoreham Dr.	Black Creek Bridge to Jane St.	0.40	Pending sewer works	Cycle Track
	Evelyn Wiggins Dr.	Assiniboine Rd. to Murray Ross Pkwy.	0.40	Deferred to 2019	Bike Lane
	Sentinel Rd.	Dovehouse Ave. to Sheppard Ave. W	0.55	Deferred to 2019	Bike Lane
	Sheppard Ave. W	Sentinel Rd. to Sunfield Rd.	0.05	Deferred to 2019	Cycle Track
Total Deferred Bikeways (on-street and recreational)			16.65		45.15
Total Deferred On-Street Infrastructure (bike lanes, cycle tracks, contraflow, boulevard paths)			12.15		37.10

<u>Deferred</u>	<u>Subtotals</u>	<u>Cumulative</u>
	4.50 Off Road Trail	8.05
	1.85 Boulevard Path	7.45
	3.15 Cycle Track	11.85
	5.20 Bike Lane	11.55
	1.95 Contraflow	4.15
	0.00 Misc	2.10

Year Scheduled	Street	Bike lane upgrades – Do not count	Centreline Length (km)	In place?
2016	Gerrard St. E.	Yonge St. to Parliament St	1.30	YES
2016	River St.	King St. E. to Gerrard St. E	0.80	YES
2016	Shuter St.	Yonge St. to River St.	1.90	YES
2016	Simcoe St.	Front St. to Queens Quay W	0.60	YES
2019	Bloor St. W	Bathurst St. to Avenue Rd.	1.40	NO
Totals			6.00	