

## 2016 - 2025 Toronto Bike Plan Tracking

Prepared by Albert Koehl (Bells on Bloor) and Robert Zaichkowski (Board Member, Cycle Toronto)

Last Updated: 12-Jan-20

Year Scheduled	Street	Projects Installed in 2016	Centreline Length (km)	Date Installed	Type
2016	Bayview Ave.	Rosedale Valley Rd to Pottery Rd (bi-directional bike lane although marked as major multi-use trail)	2.40	September 2016	Boulevard Path
2016	Bloor St. W.	Shaw St. to Avenue Rd. (Officially this is a cycle track, though parts of it are demarcated by a painted line only, made permanent in November 2017)	2.40	August 2016	Cycle Track
N/A	Dr. Emily Stowe Way	Grenville St. to College St.	0.08	2016	Bike Lane
N/A	Havelock St.	Lindsey Ave. to College St.	0.15	2016	Contraflow
N/A	Howland Ave.	Bridgeman Ave. To CPR Bridge	0.06	2016	Bike Lane
N/A	Keele St.	Sheppard Ave. W. to Downsview Park Blvd.	0.90	2016	Boulevard Path
N/A	Lansdowne Ave.	Dupont St. to Lappin Ave.	0.20	August 2016 (?)	Bike Lane
2014-2016	Peter St.	Queen St. W. to King St. W.	0.40	2016	Cycle Track
N/A	River St.	King St. E. to Bayview Ave.	0.30	2016	Bike Lane
N/A	Rockcliffe Blvd.	Black Creek Trail to Woolner Ave.	0.25	2016	Boulevard Path
2016	O'Connor Dr. Bridge	Woodbine Ave. to St. Clair Ave. E. ("edge lines" only)	0.80	September 2016	Misc
2016	Bayview Ave. (*)	Pottery Rd. to Moore Ave. (buffered paved shoulders from Pottery to Nesbitt on both sides and east side from Nesbitt to Moore; guardrail protected sidewalk installed on west side from Nesbitt to Moore)	1.30	October 2016	Misc
<b>Total New Bikeways in 2016 (on-street and recreational)</b>			<b>9.24</b>		<b>9.24</b>
<b>Total New On-Street Infrastructure in 2016 (bike lanes, cycle tracks, contraflow, boulevard paths)</b>			<b>9.24</b>		<b>9.24</b>

\* Items highlighted in yellow were missed from last year's tracking after reconciling with city data

2016 Subtotals	Cumulative
0.00 Off Road Trail	0.00
3.55 Boulevard Path	3.55
2.80 Cycle Track	2.80
0.64 Bike Lane	0.64
0.15 Contraflow	0.15
2.10 Misc	2.10

Year Scheduled	Street	Projects Installed in 2017	Centreline Length (km)	Date Installed	Type
2017	Davenport Rd.	Spadina to Madison (100 metres eastbound only)	0.05	September 2017	Bike Lane

2016	Denison Ave./Bellevue Ave.	Queen St. W. to College St.	1.10	October 2017	Contraflow
N/A	Duncan Creek Trail	Near Leslie St.	0.60	2017	Off Road Trail
N/A	Eglinton Ave. W	Renforth Dr. To Spectrum Way (part of Mississauga Transitway)	2.50	Fall/Winter 2017	Boulevard Path
N/A	Lakeshore Blvd W	Between Tip Top Tailors and Newfoundland. This is a bi-directional bike lane (or multi-use trail) that runs parallel to the Waterfront Trail.	0.70	September 2017	Boulevard Path
N/A	Martin Goodman Trail	Near Balmy Beach	0.13	2017	Off Road Trail
N/A	Mimico Creek Trail	Legion Rd. to Lake Shore Blvd. W	0.25	2017	Off Road Trail
2017	Renforth Ave.	Rathburn to Eglinton (with gap just south of Eglinton; Rathburn to Bloor previously installed)	1.80	September 2017	Bike Lane
N/A	St. Dennis Dr.	Don Mills Rd. To Linkwood Lane	0.80	2017	Bike Lane
N/A	Tommy Thompson Park	Access from Marina Entrance	0.70	July 2017	Off Road Trail
N/A	Trillium Park	William G Davis Trail (not part of bike plan)	1.30	June 2017	Off Road Trail
2016	Waterfront Dr.	Palace Pier Ct. to Marine Parade Dr.	0.20	2017	Contraflow
2016	Waterloo Ave./Gladstone Ave.	Florence St. to Argyle St.	0.20	August 2017	Contraflow
2016	Woodbine Ave.	O'Connor Dr. to Kingston Rd.	3.00	September 2017	Cycle Track
2016	Woodbine Ave.	Kingston Rd. to Dixon Ave.	0.40	September 2017	Bike Lane
<b>Total New Bikeways in 2017 (on-street and recreational)</b>			<b>13.68</b>		<b>22.92</b>
<b>Total New On-Street Infrastructure in 2017 (bike lanes, cycle tracks, contraflow, boulevard paths)</b>			<b>10.70</b>		<b>19.94</b>

\* Items highlighted in yellow were missed from last year's tracking after reconciling with city data

<u>2017 Subtotals</u>	<u>Cumulative</u>
2.98 Off Road Trail	2.98
3.20 Boulevard Path	6.75
3.00 Cycle Track	5.80
3.00 Bike Lane	3.64
1.50 Contraflow	1.65
0.00 Misc	2.10

Year Scheduled	Street	Projects Installed in 2018	Centreline Length (km)	Status	Type
2016-2018	Bentway	Strachan Ave. to Bathurst St.	0.55	Winter/Spring 2018	Off Road Trail

2016	Chatham Ave.	Jones Ave. To Greenwood Ave.	0.60	September 2018	Contraflow
N/A	Chorley Park Switchback Trail	Chorley Park to Evergreen Brickworks	0.45	August 2018	Off Road Trail
2018	Dufferin St.	Waterloo Ave. to Florence Ave.	0.05	September 2018	Cycle Track
2018	Etobicoke Creek North Trail	Eglinton Ave. West to Centennial Park (including ramp to Eglinton)	1.10	August 2018	Off Road Trail
N/A	Etobicoke Creek South Trail	Near Sherway Dr.	0.70	2018	Off Road Trail
2018	Flemingdon Park - Thorncliffe Park Neighbourhood Connections (see below)				
	Gateway Blvd.	76 Don Mills Rd. to 751 Don Mills Rd. (Eastern Crescent)	1.10	August 2018	Bike Lane
	Grenoble Dr.	55 Gateway Blvd. to 7627 Gateway Blvd. (Eastern Crescent)	1.30	August 2018	Bike Lane
	Deauville Ln.	Grenoble Dr. to St. Dennis Dr.	0.20	August 2018	Bike Lane
	Thorncliffe Park Dr.	28 Overlea Blvd. to 65 Overlea Blvd. (Southern Crescent)	1.40	September 2018	Bike Lane
2018	Gatineau Hydro Corridor	Victoria Park Ave. to Eglinton Ave. E.	0.60	Fall 2018 (?)	Off Road Trail
N/A	Harbour St.	Rees St. To Bay St. (part of Lake Shore Blvd. west of Simcoe St.)	0.80	September 2018	Cycle Track
N/A	Humber River Trail Extension	Near Weston Rd. (along Emery Creek)	0.90	2018	Off Road Trail
2016	Lakeshore Blvd W.	Norris Cres. to First St. (deferred from 2016 due to water main and TTC track work)	1.40	December 2017	Cycle Track
N/A	Strachan Ave.	Adelaide St. to King St. W. (southbound only - 150 m)	0.08	August 2018	Bike Lane
2018-2019	York University & Downsview Neighbourhood Connections (see below)				
	Shoreham Dr.	The Pond Rd. to Black Creek Bridge	0.45	August 2018	Cycle Track
	Dovehouse Ave.	Keele St. to Sentinel Rd. (eastbound only for 450 m and sharrows for westbound cyclists)	0.23	November 2018	Bike Lane
<b>Total New Bikeways in 2018 (on-street and recreational)</b>			<b>11.90</b>		<b>34.82</b>
<b>Total New On-Street Infrastructure in 2018 (bike lanes, cycle tracks, contraflow, boulevard paths)</b>			<b>7.60</b>		<b>27.54</b>

\* Items highlighted in yellow were missed from last year's tracking after reconciling with city data

2018 Subtotals	Cumulative
4.30 Off Road Trail	7.28
0.00 Boulevard Path	6.75
2.70 Cycle Track	8.50
4.30 Bike Lane	7.94
0.60 Contraflow	2.25
0.00 Misc	2.10

Year Scheduled	Street	2019 Work Plan	Centreline Length (km)	Status	Type
2019	Blue Jays Way	Navy Wharf to Wellington St. W. (Wellington to King is still under construction)	0.40	November 2019	Bike Lane
2016	Corley Ave.	Woodbine Ave. to Brookside Rd.	0.30	August 2019	Contraflow
2018	Fort York Bridge	Wellington St. W. to Bentway	0.35	October 2019	Off Road Trail
2019	Scarlett Rd.	Eileen Ave. to 100 m south of Edenbridge Rd.	1.50	Painted October 2019 - Separation to follow	Cycle Track
2018	Unwin Ave.	Outer Harbour Marina Entrance to Leslie St. (Martin Goodman Trail connection)	0.80	July 2019	Boulevard Path
<b>Total New Bikeways in 2019</b> (on-street and recreational)			<b>3.35</b>		<b>38.17</b>
<b>Total New On-Street Infrastructure in 2019</b> (bike lanes, cycle tracks, contraflow, boulevard paths)			<b>3.00</b>		<b>30.54</b>

Deferred	Subtotals	Cumulative
	0.35 Off Road Trail	7.63
	0.80 Boulevard Path	7.55
	1.50 Cycle Track	10.00
	0.40 Bike Lane	8.34
	0.30 Contraflow	2.55
	0.00 Misc	2.10

#### Summary By Year (in centreline kilometres)

Year	New Installations (On-Street & Recreational)	On-Street Only
2016	9.24	9.24
2017	13.68	10.70
2018	11.90	7.60
2019	3.35	3.00
<b>Total</b>	<b>38.17</b>	<b>30.54</b>

#### NOTES

1. Link to 2016 Cycling Projects <https://www.toronto.ca/legdocs/mmis/2015/pw/bgrd/backgroundfile-83532.pdf>
2. Link to 2016 Bike Plan Implementation <https://www.toronto.ca/legdocs/mmis/2016/cc/bgrd/backgroundfile-93972.pdf>
3. Link to 2017 Cycling Projects <https://www.toronto.ca/legdocs/mmis/2017/pw/bgrd/backgroundfile-103200.pdf>
4. Draft 2018 Cycling Project List [http://dandyhorsemagazine.com/wp-content/uploads/2018/01/2018-List-of-Planned-Cycling-Projects\\_Jan2018-1.pdf](http://dandyhorsemagazine.com/wp-content/uploads/2018/01/2018-List-of-Planned-Cycling-Projects_Jan2018-1.pdf)
5. Link to 2019 Cycling Projects <http://app.toronto.ca/tmmis/viewAgendaItemHistory.do?item=2019.IE6.12>
6. 2019 Cycling Network Plan Update <http://app.toronto.ca/tmmis/viewAgendaItemHistory.do?item=2019.IE6.11>
7. Map of On-Street Bike Plan Progress [https://drive.google.com/open?id=1zLzb29qKunoEVoGfq\\_r62u1JVCxUVKQk&usp=sharing](https://drive.google.com/open?id=1zLzb29qKunoEVoGfq_r62u1JVCxUVKQk&usp=sharing)
8. Questions or updates regarding the bike plan tracking should be sent to [albert@koehl.ca](mailto:albert@koehl.ca) and [robert.zaichkowski@yahoo.ca](mailto:robert.zaichkowski@yahoo.ca).

Year Scheduled	Street	Projects expected in 2020 or later	Centreline Length (km)	Status	Type
2019	Argyle St.	Givins St. to Shaw St. plus a 20 m section next to Ossington Ave. (doesn't include 80 m shared roadway between Givins St. and 20 m east of Ossington Ave.)	0.12	Council Approved in July 2019 - Not installed as of January 1, 2020	Contraflow
2020	Bloor St. W.	Shaw St. to Runnymede Rd.	4.50	Motion to design and consult was approved in June 2019 with installation expected for August 2020.	Cycle Track
2020	Douro St.	King St. W. to Strachan Ave.	0.45	<a href="#">As per Joe Cressy</a>	Bike Lane
2018	Eglinton Ave. W	Spectrum Way to Etobicoke Creek Trail	0.25	City of Mississauga expected to construct this section in 2020	Boulevard Path
2018-2019	Eglinton Ave. W	Jane St. to Weston Rd. (connect with future Eglinton Connects)	0.80	Tender for construction expected in Q1 2020	Boulevard Path
2019	Lawrence Ave. E	Port Union Rd. to Rouge Park	1.75	Under construction - to be completed in early 2020	Bike Lane
2019	Sumach St.	King to Queen (extension of Cherry)	0.15	Bicycle signal installed - to be activated in 2020 once paint is in place	Contraflow
2019	Sumach St.	Queen to Shuter	0.15	Further approvals needed in 2020 to get to Shuter Street	Contraflow
2019	Vaughan Rd.	Oakwood Ave. to Northcliffe Blvd. (550 m northbound only plus 550m shared roadway)	0.28	Work to begin in 2020	Bike Lane
2020	Wellington St. W	Strachan Ave. to Niagara St.	0.45	<a href="#">As per Joe Cressy</a>	Bike Lane
2019	Willowdale Ave.	Empress Ave. to Bishop Ave.	1.40	Sidewalks rebuilt but roadway won't be completed until 2020	Cycle Track
2018-2020	Six Points / Etobicoke Centre (see below)				

2018-2020	Bloor St. W.	Prennan Ave. to Resurrection Rd.	0.50	Partially completed from Dundas to Resurrection - Expected to open Spring 2020	Cycle Track
2018-2020	Dundas St. W.	Aukland Rd. to Dunbloor Ave.	0.85	Partially completed from Kipling to Dunbloor - Expected to open Spring 2020	Cycle Track
2018-2020	Kipling Ave.	Dundas St. W. to Bloor St. W.	0.15	Under construction - Expected to open Spring 2020	Cycle Track
2018-2019	York University & Downsview Neighbourhood Connections (see below)				
	Shoreham Dr.	Black Creek Bridge to Jane St.	0.40	Deferred to 2020+	Cycle Track
	Evelyn Wiggins Dr.	Assiniboine Rd. to Murray Ross Pkwy.	0.40	Deferred to 2020 - New design to go to committee in March	Cycle Track
	Sentinel Rd.	Dovehouse Ave. to Sheppard Ave. W	0.55	Deferred to 2020+	Bike Lane
	Sheppard Ave. W	Sentinel Rd. to Sunfield Rd.	0.05	Deferred to 2020+	Cycle Track
2022	Bloor St. W.	Sherbourne St. to Church St.	0.55	- Originally scheduled for 2017 construction - EA expected in 2020 - Layton's motion to include Church to Avenue was approved in June 2019.	Cycle Track
2020-2021	Danforth Ave.	Broadview Ave. to Victoria Park Ave.	5.90	Motion to design and consult was approved in June 2019. To return to council in Q2 2020 but installation may not happen until 2021.	Cycle Track
2018	Bay St.	Front St. to Lake Shore Blvd.	0.35	Waiting for signal work	Bike Lane
2020	Berkeley St.	The Esplanade to Queen St.	0.60	<a href="#">Construction expected late 2020 or early 2021 - Type TBD</a>	Bike Lane

2018-2019	East Don Trail Phase 1	Taylor Massey Creek to Gatineau Hydro Corridor (Bermondsey Rd)	3.10	Delayed to 2020+ - Co-ordination challenges with Metrolinx	Off Road Trail
2018-2019	East Don Trail Phase 2	Wynford Heights to Wigmore Park	1.40	Delayed to 2020+ - Co-ordination challenges with Metrolinx	Off Road Trail
2020	The Esplanade	Yonge St. to Berkeley Street	1.15	<a href="#">Construction expected late 2020 or early 2021 - Type TBD</a>	Bike Lane
2020	Mill St.	Parliament St. to Cherry St.	0.40	<a href="#">Construction expected late 2020 or early 2021 - Type TBD</a>	Bike Lane
2018	Port Union Rd.	Sheppard Ave. to Waterfront Trail	2.60	Unknown - Project has become subject to constant delays	Bike Lane
<b>Total Deferred Bikeways (on-street and recreational)</b>			<b>29.13</b>		<b>67.30</b>
<b>Total Deferred On-Street Infrastructure (bike lanes, cycle tracks, contraflow, boulevard paths)</b>			<b>24.63</b>		<b>55.17</b>

\* Items highlighted in blue indicate high probability of 2020 installation (12.2 kilometres total)

<u>Deferred</u>	<u>Subtotals</u>	<u>Cumulative</u>
	4.50 Off Road Trail	12.13
	0.00 Boulevard Path	7.55
	8.80 Cycle Track	18.80
	5.65 Bike Lane	13.99
	0.00 Contraflow	2.55
	0.00 Misc	2.10

Year Scheduled	Street	Bike lane upgrades – Do not count	Centreline Length (km)	In place?
2016	Gerrard St. E.	Yonge St. to Parliament St	1.30	YES
2016	River St.	King St. E. to Gerrard St. E	0.80	YES
2016	Shuter St.	Yonge St. to Sherbourne St.	0.80	YES
2016	Simcoe St.	Front St. to Queens Quay W	0.60	YES
2019	Bloor St. W	Bathurst St. To Spadina Ave.	0.60	YES
2019	Conlins Rd.	Canmore Blvd. to Sheppard Ave. E	1.30	NO
2020	Shuter St.	Sherbourne St. to River St.	1.10	NO
2020	Bloor St. W	Spadina Ave. to Avenue Rd.	0.80	NO
<b>Totals</b>			<b>7.30</b>	